

### Site Status of POMSCHS Sector 49, Faridabad Haryana as on 22/12/2016.

Tower T5 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work completed, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) Complete & Distemper 1st cot Completed . Door Frame work completed & Window Shutter Fixing Completed. Flush Door shutters Fixing Completed. Electrical Wiring Completed. Civil Work for lift installation is in progress. External Painting work is Completed (Primer work) **Difference.** Civil Work for lift installation is completed. Window Shutter and Flush Door shutters painting work 1st cot completed. Switch & sockets work completed.

Tower T6 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Completed. Balcony & Stair case Railing complete. Internal Plaster work completed, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) Complete & Distemper 1st cot Complete. Door Frame work completed & Window Shutter Fixing Complete. Flush Door shutters Fixing Completed. Electrical Wiring Completed. Civil Work for lift installation is in progress. External Painting work is Completed (Primer work) **Difference.** Civil Work for lift installation is completed. Window Shutter and Flush Door shutters painting work 2nd cot completed. Switch & sockets work completed .glass work is in progress.

Tower T3 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) Complete & Distemper 1st cot is in Progress. Door Frame work completed & Window Shutter Fixing Complete. Door shutter work is in 80% Completed. Electrical Wiring Completed. Civil Work for lift installation is in progress. **Difference.** Civil Work for lift installation is completed. Window Shutter and Flush Door shutters painting work 1st cot completed. Switch & sockets work completed. Door shutter work is Completed. External Painting work is Completed (Primer work) switch & sockets work complete.

Tower T4 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) completed. Door Frame work completed & Window Shutter Fixing Complete. Door shutter work is in 60% Completed. Electrical Wiring Completed. Civil Work for lift installation is in progress. External Painting work is in Progress (Primer work) **Difference.** Civil Work for lift installation is completed. Window Shutter and Flush Door shutters painting work is in progress. Switch & sockets work 50% completed. Flush Door shutter work is 80% Completed. External Painting work is completed. (Primer work)

Tower T9 (3 BHK) Slab up 11th Floor Casted & Columns for 12th floor is in Progress. Brick work at 10th floor is complete . internal water supply up to 10th floor completed. Door frame work at 10th floor Progress. Internal Plastering up to 8th floor complete. Wall tiles work is in progress. **Difference.** Slab up to 12th Floor roof Casted and machine room and O,H.Tank work is in progress. Brick work at 11th floor is complete . internal water supply up to 11th floor completed. Door frame work at 11th floor Progress. Internal Plastering up to 11th floor complete. Wall tiles work is up to 9th floor completed.

Tower T1 (4 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Terrace waterproofing work Completed. Flooring work in Flats is completed. Corridor Flooring completed. Wall tile work Completed. Internal Painting (Putty & Primer) Completed. Door Frame work completed & Window Shutter Fixing Completed & Flush door fixing work is in Progress. Civil Work for lift installation is in progress. **Difference.** Civil Work for lift installation is completed. Window Shutter and Flush Door shutters painting work 1st cot is in progress. External Painting work is in progress.(Primer work) Flush door fixing work is 50% completed.

Tower T2 (5 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Terrace waterproofing work Completed. Flooring work in Flats is completed. Corridor flooring completed. Wall tile work Completed. Internal Painting (Putty & Primer) completed. Door Frame work completed & Window Shutter Fixing Work Completed. Flush door fixing is in progress. Civil Work for lift installation is in progress. **Difference.** Civil Work for lift installation is completed. Window Shutter

and Flush Door shutters painting work 1st cot is in progress. External Painting work is in progress.(Primer work) Flush door fixing is up to 80% completed.

Tower T13 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Flooring work in Flats is complete. Corridor Flooring is completed. Wall tile work Completed. Internal Painting (Putty & Primer) 1st Cot Complete & 2nd Cot Complete. Terrace waterproofing work completed. Door Frame work completed & Window Shutter Fixing Completed. Flushdoor fixing is in progress. Civil Work for lift installation is in progress. **Difference.** Civil Work for lift installation is completed. Window Shutter and Flush Door shutters painting work 1st cot is in progress. External Painting work is completed.(Primer work) Flush door fixing is up to 80% completed. Electrical Wiring Completed

Tower T14 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony Railing complete, Stair case Railing is in progress. Internal Plaster work complete, Outer Plaster 95% Completed, Internal water supply & Plumbing completed. Wall tile work Complete. Flooring work in Flats 95% completed. Internal Painting (Putty & Primer) work 1st Cot completed. Door Frame work completed & Window Shutter Fixing complete. **Difference** Balcony Railing complete, Stair case Railing is complete. Civil Work for lift installation is in progress. Internal Painting (Putty & Primer) work 2nd Cot is in progress. External Painting work is completed.(Primer work).Flush door fixing is in progress. Flooring work in Flats completed. Outer Plaster Completed.

EWS Tower 1 structure complete , Brick work all floor completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work completed. Water Tank Completed. Internal Plaster Completed. Outer Plaster 90% Completed, Terrace water proofing is in progress. **Difference** . Outer Plaster Completed, Terrace water proofing is Completed.

EWS Tower 2 structure complete , Brick work all floor completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work Completed. Water Tank Completed. Internal Plaster Completed. Outer Plaster 95% Completed, Terrace water proofing completed **Difference** . Outer Plaster Completed, Terrace water proofing is Completed.

Community Building:- Basement roof casted, G. Floor roof casted, 1st floor roof casted. Brick work at ground floor & Basement is in progress. **Difference.** Brick work at ground floor & Basement &1st floor completed. mummy,O.H Tank work completed. ground floor internal plaster work completed .G.Floor Door Frame work completed

Gate Office:- Foundation, Brick work & Slab casting Completed. Door Frames completed. Internal Plastering work completed & External Plastering is in Progress. Plumbing work completed. **Difference. all work completed** External Painting work is completed.(Primer work)