

LABOUR REPORT (27.04.2018)

S.no		T-1 (4 bhk)	T-2(5 bhk)	T-3(3bhk)	T-4(3 bhk)	T-5(3bhk)	T-6(3 bhk)	T-9(3 bhk)	T-13(2 bhk)	T-14(2 bhk)	Community Building	EWS 1 & 2	Convenient Shopping	Non Tower	EWS 26 FLAT	EXTERNAL DEVELOPMENT	TOTAL
1	Carpenter																
2	Bar Binder																
3	Int. Painter			2		3		8	4	2				4			
4	Ext. painter							5									
5	Glass fitter							4			2						
6	Tile/ Marbel Worker/ IPS							2								4	
7	Plumber								4					6			
8	Water Proffing		2						10								
8a	Expension Joint	2															
9	Brick Work / Planter									2						4	
10	Electrician													4			
11	Kerb Stone/ B.Work													4			
12	Plaster	2								4	4					2	
13	Cleaning/ Material Shifting					4	4	1	1	3	7	4	0	6	1	2	
14	Wood Work							6									
15	Miscellaneous	4	2	2	2				2					8		5	
16a	Lift / Basement Granite Work																
16b	Material Shifting																
17	Basement / Stilt Trimix																
18	Welder /Fire Fighting Basement						4							4		2	
19	R.c.c Casting/ P.C.C																
20	Shaft Jali																
21	Main Hole															5	
22	Water Harvesting																
23	B/W Brick Work																
24	B/Wall Railing/Casting																
25	Road Work													2		6	
26	Sewer/ Drain Line															3	
27	Guard & Driver													19			
28	LT Panel /B.W/ Plaster																
29	Hotriculture															8	
30	Electric Sub-Station																
	TOTAL	8	4	4	2	7	8	26	21	11	9	8	0	57	1	41	207