

The current site status of POMCHS Sector 49
Faridabad Haryana as on 27/06/2016.

Tower T5 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) 1st Cot Completed & 2nd Cot 65% Complete. Door Frame work completed & Window Shutter Fixing 95% Complete Door shutter work in Progress.

Tower T6 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) 1st Cot Completed & 2nd Cot 95% Completed. Door Frame work completed & Window Shutter Fixing 100% Complete & Door shutter work is in Progress.

Tower T3 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) 1st Cot Completed & 2nd Cot started. Door Frame work completed & Window Shutter Fixing 100% Complete. Door shutter work is in Progress.

Tower T4 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) 1st Cot Completed. Door Frame work completed & Window Shutter Fixing 95% Complete

Tower T9 (3 BHK) Slab up 8th Floor Casted & Columns for 9th floor is 50% completed. Brick work at 6th floor is complete, internal water supply up to 3rd floor completed. Door frame work up to 4th floor completed.

Tower T1 (4 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Terrace waterproofing work Completed. Flooring work in Flats is completed. Corridor Flooring completed. Wall tile work Completed. Internal Painting (Putty & Primer) 1st Cot Completed. Door Frame work completed & Window Shutter Fixing 50%.

Tower T2 (5 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster 95% Completed, Internal water supply & Plumbing completed. Terrace waterproofing work Completed. Flooring work in Flats is 90% completed. Corridor flooring 80% completed. Wall tile work Completed. Internal Painting (Putty & Primer) work is in Progress. Door Frame work completed & Window Shutter Ready to Fix

Tower T13 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Flooring work in Flats is 95% complete. Corridor Flooring is 75% completed. Wall tile work Completed. Internal Painting (Putty & Primer) 1st Cot Complete & 2nd Cot Start. Door Frame work completed & Window Shutter Fixing 50% Completed

Tower T14 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony Railing complete, Stair case Railing is in progress. Internal Plaster work complete, Outer Plaster 95% Completed, Internal water supply & Plumbing completed. Wall tile work 90% Complete. Flooring work in Flats start. Internal Painting (Putty & Primer) work 1st Cot completed. Door Frame work completed & Window Shutter Fixing is in progress.

EWS Tower 1 structure complete , Brick work all floor completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work completed. Water Tank Completed. Internal Plaster Completed. Outer Plaster 90% Completed,

EWS Tower 2 structure complete , Brick work all floor completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work is in progress. Water Tank Completed. Internal Plaster Completed. Outer Plaster 95% Completed,