

LABOUR REPORT (03.03.2017)

S.no		T-1 (4 bhk)	T-2 (5 bhk)	T-3(3bhk)	T-4(3 bhk)	T-5(3bhk)	T-6(3 bhk)	T-9(3 bhk)	T-13(2 bhk)	T-14(2 bhk)	Community Building	U.G Tank	Convenient Shopping	Non Tower	EWS 26 FLAT	TOTAL
1	Carpenter							8				6	6	5	4	
2	Bar Binder							6				4	4	5	2	
3a	Int. Painter	4	4		6	6			13	12						
3b	Ext. painter				6		4		4							
4	Glass fitter		4		4											
5	Tile Worker							12								
6	Plumber		5		4			4	6							
7	Water Proffing															
8	Brick Coba										6					
9	Electrician	10	15	2	2						4					
10	Scaffolding							7								
11	Plaster							6			5					
12	Excavation / Dressing & Leveling										3		8		10	
13	Wood Work	4							6	5						
14	Brick work							5			3					
15	Miscellaneous	2	2	2	2	2	2	5	2	2	6	1	1	5		
16	Lift Work					3	6									
17	Basement	2	3		4		2		4	6						
18	Railing Fixing							6								
19	Welder							5								
20	R.c.c Casting												10			
21	Shaft Jali						5									
22	False Ceiling					6										
	TOTAL	22	33	4	28	17	19	64	35	25	27	11	29	15	16	345