

LABOUR REPORT (14.04.2017)

S.no		T-1 (4 bhk)	T-2(5 bhk)	T-3(3bhk)	T-4(3 bhk)	T-5(3bhk)	T-6(3 bhk)	T-9(3 bhk)	T-13(2 bhk)	T-14(2 bhk)	Community Building	U.G Tank	Convenient Shopping	Non Tower	EWS 26 FLAT	Swimming Pool	TOTAL
1	Carpenter											11		6	12		
2	Bar Binder							8				6		8	6		
3a	Int. Painter	8	4						8	12	8						
3b	Ext. painter				6	4	4			6							
4	Glass fitter	4								8							
5	Tile Worker		3				4	4									
6	Plumber							4		4							
7	Water Proffing													6			
8	Brick Coba							6									
9	Electrician	10								8							
10	Scaffolding							7									
11	Plaster							15		4				6			
12	Excavation / Dressing & Leveling													21		4	
13	Wood Work	4								6	4						
14	Brick work							5									
15	Miscellaneous			3	3	4	4	2			4		2				
16	Lift Work	4				4			4								
17	Basement	2	2		2				2	2							
18	Welder							5									
19	R.c.c Casting													12			
20	Shaft Jali				6												
21	False Ceiling		10														
22	Sewer Line Excavation		5														
	TOTAL	32	24	3	17	12	12	56	14	50	16	17	2	59	18	4	336