

**LABOUR REPORT (24.04.2017)**

S.no		T-1 (4 bhk)	T-2( 5 bhk)	T-3(3bhk)	T-4(3 bhk)	T-5(3bhk)	T-6(3 bhk)	T-9(3 bhk)	T-13(2 bhk)	T-14(2 bhk)	Community Building	U.G Tank	Convenient Shopping	Non Tower	EWS 26 FLAT	Swimming Pool	TOTAL
1	Carpenter											11		14	4		
2	Bar Binder							6				6		8	2		
3	Int. Painter	8	4						8	10	8						
4	Ext. painter				6	4	4			6							
5	Glass fitter									8							
6	Tile Worker		3				4	4									
7	Plumber			2				4		4							
8	Water Proffing											4		7			
9	Brick Coba							6									
10	Electrician							4		4	6						
11	Scaffolding							5									
12	Plaster							15		4				6			
13	Excavation / Dressing & Leveling													10		4	
14	Wood Work									6	2						
15	Miscellaneous	2	3	5	3	4	4	4	2		4		2	2			
16	Lift Work	4				4			4								
17	Basement	2	2	3	2				2	2							
18	Welder							5									
19	R.c.c Casting											23					
20	Shaft Jali		6														
21	False Ceiling		10														
22	Sewer Line Excavation		7														
	<b>TOTAL</b>	<b>16</b>	<b>35</b>	<b>10</b>	<b>11</b>	<b>12</b>	<b>12</b>	<b>53</b>	<b>16</b>	<b>44</b>	<b>20</b>	<b>44</b>	<b>2</b>	<b>47</b>	<b>6</b>	<b>4</b>	<b>332</b>