

LABOUR REPORT (29.05.2017)

S.no		T-1 (4 bhk)	T-2(5 bhk)	T-3(3bhk)	T-4(3 bhk)	T-5(3bhk)	T-6(3 bhk)	T-9(3 bhk)	T-13(2 bhk)	T-14(2 bhk)	Community Building	U.G Tank	Convenient Shopping	Non Tower	EWS 26 FLAT	Swimming Pool	TOTAL
1	Carpenter													16	8		
2	Bar Binder													12			
3	Int. Painter	8	4						10	8							
4	Ext. painter				6	4	4			6							
5	Glass fitter									8							
6	Tile Worker		3			4		6									
7	Plumber				2	8		4		4							
8	Water Proffing													5			
9	Brick Coba							6									
10	Electrician							4		4							
11	Scaffolding							6									
12	Plaster							15			4			2			
13	Excavation / Dressing & Leveling													16			
14	Wood Work									4							
15	Miscellaneous	2	2	2	2	2		2	2	2	4	3	2	6	2		
16a	Lift Granite Work				4												
16b	Lift Instalation	2		2	2				3	3							
17	Basement	2	2	3	2	6	8		2	2							
18	Welder																
19	R.c.c Casting													17			
20	Shaft Jali	4	3														
21	False Ceiling	2															
22	Sewer Line Excavation			8	5						5						
23	Brick Work												5				
	TOTAL	20	14	15	23	24	12	43	17	41	13	3	7	74	10	0	316