

LABOUR REPORT (15.10.2017)

S.no		T-1 (4 bhk)	T-2(5 bhk)	T-3(3bhk)	T-4(3 bhk)	T-5(3bhk)	T-6(3 bhk)	T-9(3 bhk)	T-13(2 bhk)	T-14(2 bhk)	Community Building	U.G Tank	Convenient Shopping	Non Tower	EWS 26 FLAT	Swimming Pool	TOTAL
1	Carpenter													13			
2	Bar Binder													18			
3	Int. Painter							10									
4	Ext. painter									4							
5	Glass fitter																
6	Tile/ Marbel Worker	2	2					4			6						
7	Plumber				3												
8	Water Proffing													4			
9	Brick Coba																
10	Electrician							10									
11	Scaffolding																
12	Plaster													22			
13	Excavation / Dressing & Leveling	1		4	3			6	1	2			3	9	1		
14	Wood Work							6									
15	Miscellaneous							13	1					9			
16a	Lift / Basement Granite Work								2								
16b	Lift Instalation																
17	Basement Trimix				20												
18	Welder /Fire Fighting Basement		4											4			
19	R.c.c Casting/ P.C.C																
20	Shaft Jali									2							
21	False Ceiling																
22	Sewer Line Excavation																
23	Brick Work																
24	B/Wall Railing																
	TOTAL	3	6	4	26	0	0	49	4	8	6	0	3	79	1	0	189