

**LABOUR REPORT (22.03.2018)**

S.no		T-1 (4 bhk)	T-2( 5 bhk)	T-3(3bhk)	T-4(3 bhk)	T-5(3bhk)	T-6(3 bhk)	T-9(3 bhk)	T-13(2 bhk)	T-14(2 bhk)	Community Building	EWS 1 & 2	Convenient Shopping	Non Tower	EWS 26 FLAT	EXTERNAL DEVELOPMENT	TOTAL
1	Carpenter													6			
2	Bar Binder													6			
3	Int. Painter							9						6			
4	Ext. painter							6									
5	Glass fitter							2			2						
6	Tile/ Marbel Worker/ IPS			2				2				4					
7	Plumber				5			2						2			
8	Water Proffing		6											4			
8a	Expension Joint	4															
9	Brick Work / Planter		4														
10	Electrician							2						4			
11	Kerb Stone																
12	Plaster							2									
13	Cleaning/ Material Shifting	4	4		1			1		1				4		1	
14	Wood Work							6				2					
15	Miscellaneous		1		2			3		1	3		4	7	8		
16a	Lift / Basement Granite Work																
16b	Material Shifting																
17	Basement / Stilt Trimix	15															
18	Welder /Fire Fighting Basement						4							3			
19	R.c.c Casting/ P.C.C														17		
20	Shaft Jali							2									
21	Main Hole															6	
22	Water Harvesting						6							8			
23	B/W Brick Work																
24	B/Wall Railing/Casting													2			
25	Road Work															8	
26	Sewer/ Drain Line																
27	Guard & Driver													18			
28	LT Panel /B.W/ Plaster								5								
29	HT Panel Room													2			
30	Electric Sub-Station		3											2			
	<b>TOTAL</b>	<b>23</b>	<b>18</b>	<b>2</b>	<b>8</b>	<b>0</b>	<b>10</b>	<b>37</b>	<b>5</b>	<b>2</b>	<b>5</b>	<b>6</b>	<b>4</b>	<b>74</b>	<b>25</b>	<b>15</b>	<b>234</b>