

**LABOUR REPORT (04.04.2018)**

S.no		T-1 (4 bhk)	T-2( 5 bhk)	T-3(3bhk)	T-4(3 bhk)	T-5(3bhk)	T-6(3 bhk)	T-9(3 bhk)	T-13(2 bhk)	T-14(2 bhk)	Community Building	EWS 1 & 2	Convenient Shopping	Non Tower	EWS 26 FLAT	EXTERNAL DEVELOPMENT	TOTAL
1	Carpenter													6			
2	Bar Binder													6			
3	Int. Painter	5	3			2		6						4			
4	Ext. painter							5									
5	Glass fitter							2			2						
6	Tile/ Marbel Worker/ IPS							2				2					
7	Plumber				2			2						8			
8	Water Proffing								12					4			
8a	Expension Joint	4															
9	Brick Work / Planter																
10	Electrician													2		4	
11	Kerb Stone/ B.Work																
12	Plaster													10			
13	Cleaning/ Material Shifting		1	2	1			6	2			4		3			
14	Wood Work							8									
15	Miscellaneous		3		2						3			7		3	
16a	Lift / Basement Granite Work																
16b	Material Shifting																
17	Basement / Stilt Trimix		14														
18	Welder /Fire Fighting Basement						4							6		3	
19	R.c.c Casting/ P.C.C																
20	Shaft Jali																
21	Main Hole													4		6	
22	Water Harvesting						6										
23	B/W Brick Work																
24	B/Wall Railing/Casting																
25	Road Work													2		6	
26	Sewer/ Drain Line															6	
27	Guard & Driver													19			
28	LT Panel /B.W/ Plaster								6								
29	HT Panel Room													4			
30	Electric Sub-Station		5														
	<b>TOTAL</b>	<b>9</b>	<b>26</b>	<b>2</b>	<b>5</b>	<b>2</b>	<b>10</b>	<b>31</b>	<b>20</b>	<b>0</b>	<b>5</b>	<b>6</b>	<b>0</b>	<b>85</b>	<b>0</b>	<b>28</b>	<b>229</b>