

LABOUR REPORT (07.11.2017)

S.no		T-1 (4 bhk)	T-2(5 bhk)	T-3(3bhk)	T-4(3 bhk)	T-5(3bhk)	T-6(3 bhk)	T-9(3 bhk)	T-13(2 bhk)	T-14(2 bhk)	Community Building	U.G Tank	Convenient Shopping	Non Tower	EWS 26 FLAT	Harvesting pit	TOTAL
1	Carpenter													12			
2	Bar Binder											9		6			
3	Int. Painter			3				12									
4	Ext. painter												4				
5	Glass fitter																
6	Tile/ Marbel Worker									5	9						
7	Plumber						2										
8	Water Proffing													4			
9	Brick Coba							4									
10	Electrician	3						10									
11	Scaffolding																
12	Plaster						2	2						10			
13	Excavation / Dressing & Leveling	2	2	1	1	1	1	2	1	1	1	1	2	10		2	
14	Wood Work																
15	Miscellaneous		18			1	3	12				1	2	11		2	
16a	Lift / Basement Granite Work																
16b	Lift Instalation																
17	Basement Trimix	6															
18	Welder /Fire Fighting Basement					3											
19	R.c.c Casting/ P.C.C																
20	Shaft Jali						2			4							
21	False Ceiling																
22	Sewer Line Excavation								3	3				2			
23	Brick Work																
24	B/Wall Railing													2			
25	Road Work													2			
26	Guard & Driver													15			
	TOTAL	11	20	4	1	5	10	42	4	13	10	11	8	74	0	4	217