

Status of Sector 49, Faridabad Flat Project as on Date 27/09/2016.

Tower T5 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) Complete & Distemper 1st cot 60% Complete . Door Frame work completed & Window Shutter Fixing Completed. Flush Door shutters Fixing Completed. Electrical Wiring Completed.

Tower T6 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) Complete & Distemper 1st cot 90% Complete. External Painting work starts (Primer work is in progress). Door Frame work completed & Window Shutter Fixing Complete. Flush Door shutters Fixing Completed. Electrical Wiring Completed.

Tower T3 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) Complete. Door Frame work completed & Window Shutter Fixing Complete. Door shutter work is in 80% Completed. Electrical Wiring Completed.

Tower T4 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) completed. Door Frame work completed & Window Shutter Fixing Complete. Door shutter work is in 60% Completed. Electrical Wiring Completed.

Tower T9 (3 BHK) Slab up 10th Floor Casted & Columns for 11th floor in Progress. Brick work at 9th floor is complete . internal water supply up to 8th floor completed. Door frame work up to 8th floor completed. Internal Plastering up to 6th floor complete.

Tower T1 (4 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Terrace waterproofing work Completed. Flooring work in Flats is completed. Corridor Flooring completed. Wall tile work Completed. Internal Painting (Putty & Primer) Completed. Door Frame work completed & Window Shutter Fixing Completed & Flush door fixing work start.

Tower T2 (5 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Terrace waterproofing work Completed. Flooring work in Flats is completed. Corridor flooring completed. Wall tile work Completed. Internal Painting (Putty & Primer) completed. Door Frame work completed & Window Shutter Fixing Work Completed

Tower T13 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Flooring work in Flats is complete. Corridor Flooring is completed. Wall tile work Completed. Internal Painting (Putty & Primer) 1st Cot Complete & 2nd Cot 50% Complete. Door Frame work completed & Window Shutter Fixing Completed. Terrace waterproofing work completed.

Tower T14 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony Railing complete, Stair case Railing is in progress. Internal Plaster work complete, Outer Plaster 95% Completed, Internal water supply & Plumbing completed. Wall tile work Complete. Flooring work in Flats 95% completed. Internal Painting (Putty & Primer) work 1st Cot completed. Door Frame work completed & Window Shutter Fixing complete.

EWS Tower 1 structure complete , Brick work all floor completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work completed. Water Tank Completed. Internal Plaster Completed. Outer Plaster 90% Completed,

EWS Tower 2 structure complete , Brick work all floor completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work Completed. Water Tank Completed. Internal Plaster Completed. Outer Plaster 95% Completed, Terrace water proffing completed

Community Building:- Basement roof casted, G. Floor roof casted & Column for 1st floor roof / Terrace completed & shuttering work for terrace Slab starts

Gate Office:- Foundation, Brick work & Shuttering work completed & Roof Steel Binding is in progress.