

## **Construction status of Sector 49, Faridabad Flat Project as on 11/04/2016.**

Tower T5 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) work is in Progress. Door Frame work completed & Window Shutter Fixing in Progress

Tower T6 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty 1st coat completed 2nd coat & Primer) work is in Progress. Door Frame work completed & Window Shutter Fixing in Progress. 1st lot of flush door shutter reached

Tower T3 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) work is in Progress. Door Frame work completed & Window Shutter Fixing completed.

Tower T4 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Plaster work complete, Outer Plaster 95 % Completed, Internal water supply & Plumbing completed. Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) work is in Progress. Door Frame work completed & Window Shutter Fixing in Progress

Tower T9 (3 BHK) Slab up 4th Floor Casted & Columns for 5th floor is completed. Brick work at 1st floor is complete, 2nd floor is in Progress.

Tower T1 (4 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Plaster work complete, Outer Plaster 95% Completed, Internal water supply & Plumbing completed. Terrace waterproofing work is in Progress. Flooring work is complete. Corridor Flooring is in Progress. Wall tile work Completed. Internal Painting (Putty & Primer) work is in Progress. Door Frame work completed & Window Shutter Ready to Fix

Tower T2 (5 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Plaster work complete, Outer Plaster 95% Completed, Internal water supply & Plumbing completed. Flooring work is in progress. Wall tile work 90% Completed. Internal Painting (Putty & Primer) work is in Progress. Door Frame work completed & Window Shutter Ready to Fix

Tower T13 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Flooring work is in progress. Wall tile work 80% Completed. Internal Painting (Putty & Primer) work is in Progress. Door Frame work completed & Window Shutter Ready to Fix

Tower T14 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony Railing complete, Stair case Railing is in progress. Plaster work complete, Outer Plaster 85% Completed, Internal water supply & Plumbing completed. Wall tile work is in progress. Internal Painting (Putty & Primer) work is in Progress. Door Frame work completed & Window Shutter Ready to Fix

EWS Tower 1 structure complete , Brick work all floor completed Tank Completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work is in progress. Water Tank Completed. Internal Plaster Completed. Outer Plaster 90% Completed,

EWS Tower 2 structure complete , Brick work all floor completed Tank Completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work is in progress. Water Tank Completed. Internal Plaster Completed. Outer Plaster 90% Completed,