

## **Site status of POMCHS Sector 49 Faridabad Project as on Date 14/10/2016.**

Tower T5 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work completed, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) Complete & Distemper 1st cot Completed. Door Frame work completed & Window Shutter Fixing Completed. Flush Door shutters Fixing Completed. Electrical Wiring Completed. Civil Work for lift instalation is in progress. External Painting work is in Progress (Primer work)

Tower T6 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Completed. Balcony & Stair case Railing complete. Internal Plaster work completed, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) Complete & Distemper 1st cot Complete. Door Frame work completed & Window Shutter Fixing Complete. Flush Door shutters Fixing Completed. Electrical Wiring Completed. Civil Work for lift instalation is in progress. External Painting work is in Progress (Primer work)

Tower T3 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) Complete & Distemper 1st cot is in Progress. Door Frame work completed & Window Shutter Fixing Complete. Door shutter work is in 80% Completed. Electrical Wiring Completed. Civil Work for lift instalation is in progress.

Tower T4 (3 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete. Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed, Terrace waterproofing completed. Flooring & Wall tile work Completed. Internal Painting (Putty & Primer) completed. Door Frame work completed & Window Shutter Fixing Complete. Door shutter work is in 60% Completed. Electrical Wiring Completed. Civil Work for lift instalation is in progress.

Tower T9 (3 BHK) Slab up 10th Floor Casted & Columns for 11th floor Copmpleted. Brick work at 9th floor is complete . internal water supply up to 9th floor completed. Door frame work up to 9th floor completed. Internal Plastering up to 7th floor complete. Wall tiles work is in progress.

Tower T1 (4 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Terrace waterproofing work Completed. Flooring work in Flats is completed. Corridor Flooring completed. Wall tile work Completed. Internal Painting (Putty & Primer) Completed. Door Frame work completed & Window Shutter Fixing Completed & Flush door fixing work is in Progress. Civil Work for lift instalation is in progress.

Tower T2 (5 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Terrace waterproofing work Completed. Flooring work in Flats is completed. Corridor flooring completed. Wall tile work Completed. Internal Painting (Putty & Primer) completed. Door Frame work completed & Window Shutter Fixing Work Completed. Flushdoor fixing is in progress. Civil Work for lift instalation is in progress.

Tower T13 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony & Stair case Railing complete. Internal Plaster work complete, Outer Plaster Completed, Internal water supply & Plumbing completed. Flooring work in Flats is complete. Corridor Flooring is completed. Wall tile work Completed. Internal Painting (Putty & Primer) 1st Cot Complete & 2nd Cot Complete. Terrace waterproofing work completed. Door Frame work completed & Window Shutter Fixing Completed. Flushdoor fixing is in progress. Civil Work for lift instalation is in progress.

Tower T14 (2 BHK) :- Structure Complete, Water Tank complete, Brick Work Complete, Balcony Railing complete, Stair case Railing is in progress. Internal Plaster work complete, Outer Plaster 95% Completed, Internal water supply & Plumbing completed. Wall tile work Complete. Flooring work in Flats 95% completed. Internal Painting (Putty & Primer) work 1st Cot completed. Door Frame work completed & Window Shutter Fixing complete.

EWS Tower 1 structure complete , Brick work all floor completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work completed. Water Tank Completed. Internal Plaster Completed. Outer Plaster 90% Completed, Terrace water proffing is in progress.

EWS Tower 2 structure complete , Brick work all floor completed, Door window Frame work completed. Internal water supply work completed, Internal sewage work Completed. Water Tank Completed. Internal Plaster Completed. Outer Plaster 95% Completed, Terrace water proffing completed

Community Building:- Basement roof casted, G. Floor roof casted & Column for 1st floor roof / Terrace completed & shuttering work for terrace Slab Completed & Reinforcement work is in progress. Brick work at ground floor & Basment is in progress.

Gate Office:- Foundation, Brick work & Slab casting Completed. Door Frames completed. Plastering work is in progress.